



Urban Challenge Fund

MINUTES OF MEETING

MEETING	Monthly Review — Project 1		
DATE	27 Aug 2026	TIME	11:00 – 12:30 hrs
CHAIRPERSON	Officer C · PDMC	VENUE	Conference Hall, UCF Head Office https://meet.example.gov/ucf-p1-rm04
TYPE OF MEETING	Technical / Coordination · Scheduled meeting	PROJECTS	Project 1 — Underground Drainage Scheme — City 1

1. Attendance

Invited 7 · present 4 · attended virtually 2 · absent 1.

#	NAME	DESIGNATION	DEPARTMENT	ATTENDANCE
1	Officer A	Mission Director	UCF Head Office	Virtual
2	Officer C (Chair)	PDMC	PDMC	Present
3	Officer D	Meeting Coordinator	NIUM	Present
4	Officer E	Meeting Coordinator	TUFIDC	Virtual
5	Officer H	ULB Nodal Officer	Agency 1	Present
6	Officer K	CDMA	CDMA – EAP section	Absent
7	Engineer 1	External invitee	Corporation 1	Present

2. Agenda as taken

#	AGENDA ITEM	PROJECT	RAISED BY
0	Review of previous action items (3 open) (<i>carried forward</i>)	Project 1	System
1	Zone A pipeline — revised completion target after the extra crew	Project 1	Officer C
2	Land acquisition status for the second pumping station	Project 1	Officer D
3	Monsoon contingency plan for open trenches	Project 1	Officer D

3. Review of items carried forward

Open items from the previous review were taken up as agenda item 0. Their status as recorded at the close of this meeting is shown in the action and clarification tables below; any item still open is carried forward again.

4. Discussion and decisions

Monthly Review — Project 1 · UCF/P1/RM-04 · 27 August 2026

Chair: Officer C (PDMC). Attendance recorded separately.

Item 0 — Review of previous action items

Of the three items carried forward from UCF/HO/RM-01, ACT-02 has been reported complete and is **awaiting Mission Director confirmation**. ACT-01 has also been reported complete and sits with the PDMC. ACT-03 continues on schedule.

Item 1 — Zone A pipeline, revised completion target

Agency 1 confirmed the additional crew was deployed on 24 August. Progress since is **410 m against a target of 380 m**. The chair accepted a revised completion target of 31 October 2026, subject to the monsoon contingency below.

Item 2 — Land acquisition, second pumping station

Corporation 1 issued the clearance letter dated 29 August. The mutation record is still to be obtained.

Item 3 — Monsoon contingency

The chair directed that **no trench is to be left open beyond 72 hours**, with weekly inspection and photographs uploaded to the portal.

5. Action items arising

ID	ACTION	RAISED BY	RESPONSIBLE OFFICER(S)	DUE DATE	PRIORITY	STATUS	REMARKS
ACT-12	Submit a week-by-week pipe-laying schedule up to 31 October	Officer C	Officer D, Officer H	10 Sep 2026	High	In Progress	—
ACT-13	Obtain the mutation record and hand over the pumping station site to Agency 1	Officer C	Officer D	17 Sep 2026	Very High	In Progress	—
ACT-14	Inspect, barricade and photograph every open trench each Friday	Officer C	Officer H, Engineer 1	30 Sep 2026	High	In Progress	Chair's direction: no trench open beyond 72 hours.

Where more than one officer is named, all are **jointly and equally accountable**. Any one of them may report the action complete; the completion is then confirmed by the competent authority before the item closes.

6. Clarifications and additional points

ID	CLARIFICATION	RAISED BY	RESPONDED BY	STATUS	REMARKS
CLA-04	Whether trench barricading cost is met from the contingency head or needs a separate sanction	Officer C	—	Open	Finance opinion to be taken before the next review.

7. Circulation and next review

These minutes are circulated to all invitees listed at section 1 and to the standing head-office recipients. Open items are carried forward to the next review for the project named above.

Officer C

Officer D

DRAFT